

MOBILE CLINIC PRE-TRIP CHECKLIST

DRIVER COMPLETING CHECKLIST: _____ DATE: _____
 FUEL ADDED: YES NO NUMBER OF GALLONS: _____ GENERATOR HOURS: _____
 STARTING MILEAGE: _____ ENDING MILEAGE: _____ MILES TRAVELED: _____

ENGINE

Engine Coolant	Windshield Washer Fluid	All Hoses are Clamped
Hydraulic / Power Steering Fluid	Generator Serviced / Oil	No Signs of Leakage Under Coach
Engine Oil	Freshwater	All Belts and Pulleys are tight
Brake Fluid		

LIGHTS

FRONT OF COACH

Clearance Lights	L & R Turn Signal
4-Way Flashers	High / Low Beams
Horn / Air Horn	Fog Lights

REAR OF COACH

Clearance Lights	L & R Turn Signal
4-Way Flashers	Break Lights
License Plate Light	Reverse Lights

SAFETY CHECKS

Make sure to always conduct your safety check in a counterclockwise direction, starting at the passenger entry door. That will ensure the driver will be facing any possible oncoming traffic at all times.

EXTERIOR CHECKLIST:

- Starting at the Passenger entry door, make sure entry door is closed all the way, and if applicable, make sure electric entry steps are completely retracted.
- Check the curb side front tire for inflation, condition of the tire, and depth of tread (> 4/32")
- Check that the curb side compartment doors are latched and locked
- Check the windshield for cleanliness and condition
- Check the windshield wiper arms and wiper blades
- Check the road side front tire for inflation, condition of the tire, and depth of tread (> 4/32")
- Check that all roadside lower compartments are completely shut, latched, and locked
- Check that the generator and battery compartment doors are shut, latched, and locked.
- Check the road side rear tires for inflation, condition of the tires, and depth of tread (> 2/32")
- Check the curb side rear tires for inflation, condition of the tires, and depth of tread (> 2/32")
- Make sure that the leveling jacks are all completely retracted, awnings are folded in, and slide outs are in and properly secured. (If applicable)
- Make sure that Shore Power and any other battery charging cords are disconnected and stored away properly.

INTERIOR CHECKLIST:

- Starting at the rear of the clinic, move forward making sure all equipment and devices are secured for travel.
- If your unit has slide outs, awning systems, or jacks make sure all are completely in and locked. Double check by hitting the interior switches
- Make sure all cabinets and drawers are closed and locked for travel.
- Check that all seatbelts are securely fastened and functioning
- Make any final mirror and camera adjustments from the driver's seat for optimal road views.
- After starting the engine, check oil pressure and fuel levels.
- Test windshield wipers and fluid for operation
- Check that Heat/AC works
- Before moving the vehicle, check for any traffic or hazards that may be in your pathway